

20% COMPONENT OF THE IRA UTILIZATION

FOR THE SECOND QUARTER, CY 2018

Province, City or Municipality : BINANGONAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions , if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Economic Development								
Improvement of Road	Brgy. Darangan to Brgy. Macamot	4,140,574.29	4/12/2018	6/10/2018	100%	4,077,047.00		
Improvement of facilities	MRF	13,450.00	5/31/2018	6/7/2018	100%	13,450.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD.)
MA. EDITHA A. CEÑIDOZA
 Municipal Budget Officer

(SGD.)
HON. ENGR. CESAR M. YNARES
 Municipal Mayor