

## 20% COMPONENT OF THE IRA UTILIZATION AS OF 2nd QUARTER, CY 2020

Province, City or Municipality: BINANGONAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b>								
* Improvement of facilities at BMCHC	Brgy. Libis	104,100.00	1/29/2020	2/5/2020	100%	104,100.00		finished
Improvement of facilities at TB - DOTS	Brgy. Calumpang	61,270.00	2/12/2020	2/17/2020	100%	61,270.00		finished
Replacement of roofing and inst.of lighting at BMCHC	Brgy. Libis	165,717.56	3/2/2020	3/9/2020	100%	165,717.56		finished
Improvement of facilities at BMCHC	Brgy. Libis	55,650.00	3/4/2020	3/11/2020	100%	55,650.00		finished
Installation of panaflex - Bin. Social Hygiene	Mun. Wide	8,000.00	3/4/2020	3/11/2020	100%	8,000.00		finished
* Improvement of TB DOTS at BMCHC	Brgy. Libis	198,177.00	3/5/2020	3/31/2020	100%	198,177.00		finished
Site Development - Multi-purpose Hall	Brgy. Calumpang	2,500,000.00	1/31/2020	4/29/2020	100%	2,479,849.47		finished
<b>ECONOMIC DEVELOPMENT</b>								
* Maintenance of road lights	Mun. Wide	84,050.00	1/8/2020	1/14/2020	100%	84,050.00		finished
Improvement of MRF	Brgy. Lunsad	60,950.00	1/29/2020	2/5/2020	100%	60,950.00		finished
Cost of Jetmatic pump		5,500.00	1/29/2020	2/5/2020	100%	5,500.00		finished
Installation of streetlights	Brgy. Pagasa	3,000,000.00	1/31/2020	2/14/2020	100%	2,980,687.50		finished
Installation of streetlights	Brgy. Calumpang	3,000,000.00	1/31/2020	2/14/2020	100%	2,980,687.50		finished
Installation of traffic lights - URS Bin.	Brgy. Calumpang	3,200,000.00	1/31/2020	2/29/2020	100%	3,190,631.54		finished
* Improvement of streetlights	Mun. Wide	195,375.00	5/14/2020	5/21/2020	100%	195,375.00		finished
Improvement of Watertank	MRF	26,000.00	6/9/2020	6/16/2020	100%	26,000.00		finished
<b>ENVIRONMENTAL MANAGEMENT</b>								
-none as of the reporting period-								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MA. EDITHA A. CENIDOZA**  
Municipal Budget Officer

  
**HON. ENGR. CESAR M. YNARES**  
Municipal Mayor

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2nd QUARTER, CY 2020**

Province, City or Municipality:   BINANGONAN  

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b>								
Improvement of TB DOTS at BMCHC	Brgy. Libis	198,177.00	3/5/2020	3/31/2020	100%	198,177.00		finished
Site Development - Multi-purpose Hall	Brgy. Calumpang	2,500,000.00	1/31/2020	4/29/2020	100%	2,479,849.47		finished
<b>ECONOMIC DEVELOPMENT</b>								
Improvement of streetlights	Mun. Wide	195,375.00	5/14/2020	5/21/2020	100%	195,375.00		finished
Improvement of Watertank	MRF	26,000.00	6/9/2020	6/16/2020	100%	26,000.00		finished
<b>ENVIRONMENTAL MANAGEMENT</b>								
-none as of the reporting period-								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MA. EDITHA A. CENIDOZA**  
 Municipal Budget Officer

  
**HON. ENGR. CESAR M. YNARES**  
 Municipal Mayor