

# 20% COMPONENT OF THE IRA UTILIZATION

## FOR THE FIRST QUARTER, CY 2019

Province, City or Municipality : **BINANGONAN**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Economic Development</b>								
Improvement of facilities at TB-DOTS	Brgy. Libis	111,324.94	2/12/2019	3/23/2019	100%	111,324.94		finished
Improvement of facilities	MRF & Slaughterhouse	17,750.00	3/18/2019	3/25/2019	100%	17,750.00		finished
Improvement of facilities	Wharf Section	19,500.00	1/10/2019	1/17/2019	100%	19,500.00		finished
Maintenance of streetlights	Mun. Binangonan, Rizal	73,375.00	1/10/2019	1/17/2019	100%	73,375.00		finished
Improvement of streetlights	Brgy. Pilapila	67,650.00	1/16/2019	1/23/2019	100%	67,650.00		finished
Improvement of electrical facilities	Jeepney Terminal	25,050.00	1/29/2019	2/4/2019	100%	25,050.00		finished
Improvement of facilities	Terminal Area	21,450.00	1/25/2019	2/7/2019	100%	21,450.00		finished
Improvement of Public Cemetery	Brgy. Lunsad	12,325.00	2/8/2019	2/22/2019	100%	12,325.00		finished
Maintenance of streetlights	Brgy. Tataala	1,500.00	2/8/2019	2/22/2019	100%	1,500.00		finished
Maintenance of stoplights	Brgy. Tayuman	37,750.00	2/8/2019	2/22/2019	100%	37,750.00		finished
Repair of waterline	Bin. Mun. Community Health Center	7,950.00	3/7/2019	3/14/2019	100%	7,950.00		finished
Improvement of facilities	Municipal Compound	119,260.00	1/29/2019	2/5/2019	100%	119,260.00		finished

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD.)

**MA. EDITHA A. CEÑIDOZA**  
Municipal Budget Officer

(SGD.)

**HON. ENGR. CESAR M. YNARES**  
Municipal Mayor