

# 20% COMPONENT OF THE IRA UTILIZATION

FOR THE FIRST QUARTER, CY 2017

Province, City or Municipality : BINANGONAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Economic Development</b>								
Construction of stock room	BMH	91,884.00	09/01/2017	16/01/2017	100%	91,884.00		
Improvement of road	Kasinay, Brgy.Darangan	1,599,880.52	03/04/2017	25/05/2017				
Improvement of road	Jeepney Term., Brgy. Libid	769,354.75	03/04/2017	26/04/2017				
Construction of road protection and drainage	Alejandro St., Brgy.Darangan	794,593.15	03/04/2017	07/05/2017				
Reconstruction of elevated water tank	MRF	729,120.85	03/04/2017	13/06/2017				
Drilling of deepwell & Inst.of submersible pump	Brgy.Lunsad	1,255,755.70	03/04/2017	14/06/2017				
Construction of Artesian Well	Purok 3, Mercedes Lirio Res. Brgy.Habagatan	277,377.05	03/04/2017	14/06/2017				
Construction of Artesian Well	Purok 3, nr, E.Figuracion Res. Brgy. Rayap	277,377.05	03/04/2017	14/06/2017				
Construction of Artesian Well	Purok I,nr.C.Mesa Brgy., Sapang	277,377.05	03/04/2017	14/06/2017				
Construction of Artesian Well	Purok I, N.Villadiego Cmpd. Brgy.Binitagan	276,692.05	03/04/2017	14/06/2017				
Construction of Artesian Well	Purok I,nr. R.Teodoro Comp. Brgy.Bombong	277,377.05	03/04/2017	14/06/2017				
Construction of Artesian Well	Purok I, nr. B.Anore Res. Brgy.G-Sanay	270,602.40	03/04/2017	14/06/2017				
Construction of Artesian Well	Purok2 Rivera'sComp. Brgy.Gulod	277,377.05	03/04/2017	14/06/2017				
Construction of Artesian Well	Purok I, J.Arabit Res. Brgy.Malakban	263,478.40	03/04/2017	14/06/2017				
Construction of Artesian Well	Purok3, M.Ronquillo Res., Brgy. Pinagdilawan	269,780.40	03/04/2017	14/06/2017				
Installation of streetlights, fr. Mla.East Rd to Mambog E/R	Brgy.Mambog	2,783,977.80	03/04/2017	22/04/2017				

Installation of streetlights fr. Sunnyvale IV to VMNHS	Brgy.Pantok	2,783,977.80	03/04/2017	22/04/2017				
Construction of second floor ext. of RHU-I Mun.Cmp.	Brgy.Calumpang	2,000,000.00	03/04/2017	01/06/2017				
Improvement of MRF	MRF	828,770.54	03/04/2017	20/05/2017				
Construction of transfer station & slope protection	MRF	1,398,591.50	03/04/2017	02/05/2017				
Improvement of CR and replacement of stall roofing	Jeepney Term., Brgy.Libid	2,413,612.02	03/04/2017	15/06/2017				

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD.)

**MA. EDITHA A. CEÑIDOZA**

Municipal Budget Officer

(SGD.)

**HON. ENGR. CESAR M. YNARES**

Municipal Mayor