

20% COMPONENT OF THE IRA UTILIZATION FOR THE SECOND QUARTER, CY 2017

Province, City or Municipality : **BINANGONAN**

PROGRAM OR PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
ECONOMIC DEVELOPMENT								
Construction of stock room	BMH	91,884.00	09/01/2017	16/01/2017	100%	91,884.00		
Improvement of facilities	BMH	99,841.00						
Repair of facilities	BMH	8,520.00						
Fabrication and Inst.of Steel Gate	BMH	51,000.00						
Fabrication and Inst.of Steel Gate & benches	BMH	89,817.00						
Fabrication of window grills	BMH	29,000.00						
Fabrication of window grills	BMH	38,920.00						
Improvement of Road	Cebanico St., Kasinay Brgy.Darangan	1,589,284.94	03/04/2017	25/05/2017	100%	1,589,284.94		
Improvement of Road	Jeepney Term., Brgy.Libid	764,957.00	03/04/2017	26/04/2017	100%	764,957.00		
Const.of road protection & drainage	Alejandro St., Brgy. Darangan	790,487.95	03/04/2017	07/05/2017	100%	790,487.95		
Reconst.of elevated water tank	MRF	724,127.20	03/04/2017	13/06/2017	100%	724,127.20		
Drilling of deepwell & Inst.of submersible pump	Sitio Bunot, Brgy. Lunsad	1,248,563.20	03/04/2017	14/06/2017	100%	1,248,563.20		
Construction of artesian well	Purok 3 M.Lirio Res.,Brgy Habagatan	275,674.23	03/04/2017	14/06/2017	100%	275,674.23		
Construction of artesian well	Purok 3 E. Figuracion Res., Brgy. Rayap	275,725.72	03/04/2017	14/06/2017	100%	275,725.72		
Construction of artesian well	Purok I C.Mesa Res. Brgy.Sapang	275,447.41	03/04/2017	14/06/2017	100%	275,447.41		
Construction of artesian well	Purok I N.Villadiego Cmpd., Brgy.Binitagan	274,922.01	03/04/2017	14/06/2017	100%	274,922.01		
Construction of artesian well	Purok I R.Teodoro Cmpd., Brgy. Bombong	275,560.43	03/04/2017	14/06/2017	100%	275,560.43		

Construction of artesian well	Purok I B. Anore Res., Brgy.G-Sanay	269,490.65	03/04/2017	14/06/2017	100%	269,490.65		
Construction of artesian well	Purok 2 Rivera's Cmpd. Brgy.Gulod	275,763.19	03/04/2017	14/06/2017	100%	275,763.19		
Construction of artesian well	Purok I J.Arabit Res., Brgy.Malakaban	262,131.70	03/04/2017	14/06/2017	100%	262,131.70		
Construction of artesian well	Purok 3 M.Ronquillo Res., Brgy. Pinagdilawan	268,228.19	03/04/2017	14/06/2017	100%	268,228.19		
Installation of streetlights	Brgy. Mambog	2,773,311.40	03/04/2017	22/04/2017	100%	2,773,311.40		
Installation of streetlights	Brgy. Pantok	2,773,311.40	03/04/2017	22/04/2017	100%	2,773,311.40		
Installation of streetlights	Brgy. Mahabang Parang	1,047,981.00	03/04/2017	01/06/2017	100%	1,047,981.00		
Improvement of MRF	Brgy. Lunsad	823,708.39	03/04/2017	20/05/2017	100%	823,708.39		
Const.of Transfer Station & Slope Protection	MRF	1,390,972.26	03/04/2017	02/05/2017	100%	1,390,972.26		
Improvement of CR & Replacement of Stall Roofing	Jeepney Term, Brgy.Libid	2,401,002.62	03/04/2017	15/06/2017	100%	2,401,002.62		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD.)

MA. EDITHA A. CEÑIDOZA

Mun. Budget Officer

(SGD.)

HON. ENGR. CESAR M. YNARES

Municipal Mayor